

Tullow Oil Tangi and Bulisa Water Well Drilling Schedule
Contractor Watertech Services Ltd

ID	Task Name	Duration	Start	Finish	09 May '11							16 May '11							23 May '11						
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	
1	Tullow Oil Bulisa Project	9 days?	Tue 10/05/11	Wed 18/05/11																					
2	Mobilisation to site	1 day?	Tue 10/05/11	Tue 10/05/11																					
3	Hydrogeological survey	1 day?	Tue 10/05/11	Tue 10/05/11																					
4	Prepare site and digging mud pit	1 day?	Wed 11/05/11	Wed 11/05/11																					
5	Start Drilling	1 day?	Thu 12/05/11	Thu 12/05/11																					
6	Installation of casing and screen	1 day?	Fri 13/05/11	Fri 13/05/11																					
7	Borehole Development	1 day?	Sat 14/05/11	Sat 14/05/11																					
8	Pump testing of borehole	2 days	Sun 15/05/11	Mon 16/05/11																					
9	Installation of pump and controll panel	1 day?	Tue 17/05/11	Tue 17/05/11																					
10	Trench Digging	4 days	Sat 14/05/11	Tue 17/05/11																					
11	Installation of underground cable and water pipes	1 day	Wed 18/05/11	Wed 18/05/11																					
12																									
13	Tullow Oil Tangi Project	10 days?	Tue 17/05/11	Thu 26/05/11																					
14	Mobilisation to site	1 day?	Tue 17/05/11	Tue 17/05/11																					
15	Prepare site and digging mud pit	1 day?	Wed 18/05/11	Wed 18/05/11																					
16	Start Drilling	1 day?	Thu 19/05/11	Thu 19/05/11																					
17	Installation of casing and screen	1 day?	Fri 20/05/11	Fri 20/05/11																					
18	Borehole Development	1 day?	Sat 21/05/11	Sat 21/05/11																					
19	Pump testing of borehole	1 day	Sun 22/05/11	Sun 22/05/11																					
20	Installation of pump and controll panel	1 day?	Mon 23/05/11	Mon 23/05/11																					
21	Trench Digging	2 days	Tue 24/05/11	Wed 25/05/11																					
22	Installation of underground cable and water pipes	1 day?	Thu 26/05/11	Thu 26/05/11																					

Project: Bullisa & Tangi Water Well Drilling Date: Sat 07/05/11	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	